

1 号楼（15F）

主体结构封顶，室内砌体完成20%



2 号楼（8+1F）

主体结构封顶，室内砌体完成



3 号楼（8+1F）

主体结构封顶，砌体完成95%



4 号楼 (8+1F)

主体结构封顶，砌体施工完成，
粉刷完成80%



5 号楼 (8+1F)

主体结构封顶，地暖保护层浇筑完成



6 号楼 (15F)

主体结构施工封顶，砌体完成80 %



7 号楼 (8+1F)

主体结构封顶，地暖盘管完成



8 号楼 (8+1F)

精装吊顶完成45%



9 号楼 (8+1F)

主体结构施工封顶，地暖盘管完成



10 号楼 (8+1F)

主体结构封顶，粉刷完成60%



11 号楼 (8+1F)

粉刷完成50%



12 号楼 (8+1F)

粉刷完成



13 号楼（16F）

砌体完成80 %



14 号楼（15F）

砌体完成80 %



15 号楼（8+1F）

砌体施工完成，二次配管完成60%



16 号楼（8+1F）

室内粉刷完成




17 号楼（8+1F）

砌体完成80%



18 号楼（15F）

主体结构封顶，二次反坎完成30%



19 号楼（8+1F）

主体结构封顶，砌体完成90 %



20 号楼（17F）

砌体完成30 %



21 号楼（15F）

施工电梯安装完成、二次反坎完成25%



22 号楼（17F）

主体结构封顶，二次反坎完成40%



23 号楼（16F）

主体结构封顶，二次反坎完成40%



地下

主体结构完成85 %、剩余部分正在施工

