

1 号楼（15F）

主体结构封顶，室内砌体完成35 %



2 号楼（8+1F）

室内砌体完成, 窗框安装完成



3 号楼（8+1F）

砌体完成, 构造柱完成90%



4 号楼 (8+1F)

砌体施工完成, 粉刷完成90%



5 号楼 (8+1F)

移交精装单位



6 号楼 (15F)

砌体完成90%, 构造柱完成40%



7 号楼 (8+1F)

地暖保护层完成



8 号楼 (8+1F)

精装吊顶完成55%



9 号楼 (8+1F)

地暖保护层完成40%



10 号楼（8+1F）

粉刷完成75%



11 号楼（8+1F）

粉刷完成50%



12 号楼（8+1F）

粉刷完成，地暖开始盘管



13 号楼（16F）

砌体完成90 %，构造柱完成30%



14 号楼（15F）

砌体完成90 %，构造柱完成30 %



15 号楼（8+1F）

粉刷完成70 %



16 号楼（8+1F）

室内防水完成



17 号楼（8+1F）

砌体完成90 %



18 号楼（15F）

主体结构封顶, 二次反坎完成40%



19 号楼 (8+1F)

主体结构封顶, 砌体完成90 %



20 号楼 (17F)

砌体完成50 %



21 号楼 (15F)

二次反坎完成35 %



22 号楼（17F）

主二次反坎完成40%，砌体完成7%



23 号楼（16F）

主体结构封顶，二次反坎完成40 %



地下

主体结构完成85 %、剩余部分正在施工

