1号楼(14F)

精装修完成73%

5 号楼 (15F)

外立面完成82%,精装修完成75%

6 号楼 (15F)

外立面完成 78%,精装修完成 75%







#### 7 号楼 (15F)

主体结构封顶, 二次结构完成



### 8 号楼 (8F)

主体结构、二次结构完成,外墙保温 完成92%



### 9 号楼 (8F)

外立面完成90%,精装修完成76%



# 10 号楼 (8F)

外立面完成85% ,精装修完成74%



### 室外

小市政完成95%,景观完成77%



## 地下

地库施工完成95%

