

1 号楼（15F）

主体结构封顶，室内砌体完成60%



2 号楼（8+1F）

窗框安装完成，粉刷完成70%



3 号楼（8+1F）

砌体完成，构造柱完成、二次配管完成30%



4 号楼 (8+1F)

粉刷完成、室内防水施工完成



5 号楼 (8+1F)

精装墙面找平完成30%



6 号楼 (15F)

砌体完成, 构造柱完成53%



7 号楼 (8+1F)

精装墙面找平完成20%



8 号楼 (8+1F)

精装吊顶龙骨完成95%



9 号楼 (8+1F)

精装吊顶龙骨完成30%



10 号楼 (8+1F)

粉刷完成95%



11 号楼 (8+1F)

粉刷完成90%



12 号楼 (8+1F)

精装墙面找平开始施工



13 号楼（16F）

砌体完成，构造柱完成50%



14 号楼（15F）

砌体完成，构造柱完成50%



15 号楼（8+1F）

粉刷完成，地暖开始盘管



16 号楼 (8+1F)

地暖盘管完成



17 号楼 (8+1F)

砌体完成, 构造柱完成40%



18 号楼 (15F)

二次反坎完成40%, 砌体完成45%



19 号楼（8+1F）

砌体完成、粉刷开始施工



20 号楼（17F）

砌体完成90%、构造柱完成30%



21 号楼（15F）

二次反坎完成45%



22 号楼（17F）

二次反坎完成80%，砌体完成40%



23 号楼（16F）

二次反坎完成60%，砌体完成35%



地下

主体结构完成90%，剩余部分正在施工

